



Town of

Orleans
Massachusetts

Orleans Water Quality Advisory Panel

Water Quality and Wastewater Planning

Program Status Update

November 9, 2016

Agenda

- ❖ **Approval of Meeting Minutes of October 19, 2016**
- ❖ **Public Comment**
- ❖ **Tri-Town Septage Treatment Facility Decommissioning and Demolition Update**
- ❖ **Update of Financial Analyses**
- ❖ **NT Technology Demonstration Project Status**
- ❖ **Downtown Area Preliminary Design Report - 25% Design**
- ❖ **Monitoring and Modeling Plan (AMP) Update**

Break

- ❖ **Amended CWMP Document: Next Steps**
- ❖ **Goals for Spring Town Meeting**
- ❖ **Environmental-Water Resources Staff Position**
- ❖ **Other Items & Public Comment**



Tri-Town Septage Treatment Facility Decommissioning and Demolition Update

❖ Decommissioning Plan

- Completed

❖ Design Phase

- Prepared 100% Contract Documents for Demolition for Tri-Town Septage Treatment Facility and Compost Facility
- Coordination and Permit Meetings
 - Orleans Site Plan Review Committee – Meeting to be Scheduled
 - Old King’s Highway Regional Historic District – Need to file an application for demolition



Tri-Town Septage Treatment Facility Decommissioning and Demolition Update (cont.)

❖ **Schedule**

- Decommissioning – June 2016 thru August 2016
- Contract Documents – June 2016 thru November 2016
- Bidding – November 2016 thru February 2017
- Town Meeting Appropriations (Brewster, Eastham & Orleans) – May 2017
- Demolition – September 2017 thru February 2018

❖ **Estimated Construction Costs**

- Tri-Town Septage Treatment Facility: \$2,300,000
- Compost Shelter: \$450,000



Update Financial Analyses

❖ Model Updated to Run Multiple Scenarios

- Costs (capital and/or O&M) allocated to different user groups:
 - Downtown commercial property owners
 - Downtown residential owners
 - MHP users
 - Non-Traditional technology users
 - On-site septic site owners (outside of NT areas)
- Adjusted cost of replacement of on-site system for parcels in N-sensitive areas, assuming NT technologies are effective and permit
- Costs allocated to either property tax, special assessments, or user fees table (e.g. allocated NT project O&M costs to all parcels in town; allocated NT project capital costs to all parcels in town through tax levy)

❖ Evaluating Various Affordability Determination Criteria and Tools

❖ Preparing OWQAP Presentation on Affordability



Update Financial Analyses (cont.)

❖ Next Steps

- Confirm and update all cost estimates
- Link property tax assessment and water use data to model and develop more specific costs per typical user
- Evaluate phasing to spread capital & O&M costs to reflect actual implementation requirements
 - Implementation and confirmation of NT performance and permissibility
 - Realities of downtown system needs and redevelopment plans,
 - Affordability with respect to Town's overall 10-year capital plan
 - Update and confirmation of MEP models and TMDL requirements
- Investigate metrics for non-residential affordability



NT Technology Demonstration Project Status

- ❖ **Aquaculture**
- ❖ **Permeable Reactive Barriers (PRB)**
- ❖ **Nitrogen Reducing Barriers (NRB)**





Town of

Orleans
Massachusetts

NT Technology Demonstration Project Status


Aquaculture

Anastasia (Sia) Karplus
Science Wares, Inc.

November 9, 2016

NT Technology Demonstration Project Status

Aquaculture – Lonnie's Pond



NT Technology Demonstration Project Status

Aquaculture – Lonnie’s Pond Monitoring Water Quality

❖ Sampling from June 2016 – November 2016

❖ Weekly grab samples analyzed for:


- Temperature, salinity, total nitrogen (nitrate + nitrite, ammonia, dissolved organic nitrogen, particulate organic nitrogen), chlorophyll-a (Chl-a), pheophytin-a, orthophosphate, dissolved oxygen (DO), transparency (secchi depth), and alkalinity

❖ Continuous monitoring SONDES for:

- DO, Chl-a




University of Massachusetts Dartmouth
The School for Marine Science and Technology



NT Technology Demonstration Project Status Aquaculture – Lonnie’s Pond Monitoring Sediment

Collecting sediment cores for incubation and denitrification analysis



NT Technology Demonstration Project Status

Aquaculture – Lonnie’s Pond Next Steps - Full-Scale

❖ February 2017

- Based on results of monitoring (SMASST report due January 31, 2017), determine biomass and optimal starting size of shellfish needed to clean-up Lonnie’s Pond

❖ February/March 2017

- Finalize plans for 2017 installation
- Order seed
- Estimate long-term costs

❖ March 2017

- Permitting with Conservation Commission

❖ April – June 2017

- Purchase seed and gear and install project



NT Technology Demonstration Project Status

Aquaculture – Oyster Bed

❖ Phase I: Seven sites evaluated to install one demo

- Town Cove, Mill Pond, Little Pleasant Bay, Pochet, Arey's, Lower River, Quanset

❖ Phase II: Additional sites evaluated for oyster bed demo

❖ Kent's Point emerged as preferred location for a number of reasons

❖ Process documented in three Tech Memos



NT Technology Demonstration Project Status Aquaculture – Kent's Point Oyster Bed

❖ Installation Process

- November/December 2016
- ConCom RDA (Application/Hearing)

❖ January/February 2017


- Order 500 bags of spat-on-shell

❖ February/March 2017

- Purchase and assemble floating
- Bags

❖ June 2017

- Install spat-on-shell in floating
- bags at Kent's Point



NT Technology Demonstration Project Status

Aquaculture – Expansion / Working with Growers

❖ Goal

- Build on previous experience with growers to enhance shellfish production through private aquaculture in Pleasant Bay and assess the feasibility of increasing private aquaculture in Town Cove

❖ Project Components (November 2016 - June 2017)

- Interview questions to gauge growers' willingness to expand shellfish propagation for the purposes of water quality improvements and increased economic benefit
- Work with growers to identify techniques that could increase production; and establish a feasible estimate for shellfish grown and harvested annually for all leases in aggregate
- Discuss potential for the private sector growing shellfish in terminal ponds
- Coordinate with Shellfish and Waterways Committee
- Evaluate areas in Town Cove for potential expansion of shellfish leases, beginning with a questionnaire to waterfront landowners.



NT Technology Demonstration Project Status

Aquaculture – Quahog Population Survey

❖ Purpose of survey:

- Establish a baseline quahog population and determine appropriate numbers of additional quahogs to be planted for water quality benefits

❖ Scope of Work completed

❖ Population survey to be conducted in early spring

❖ Coordination with interested parties ongoing





Town of

Orleans
Massachusetts

Thank You

Anastasia (Sia) Karplus
Science Wares, Inc.
508-457-4557
sia@sciencewares.com





Town of

Orleans
Massachusetts

NT Technology Demonstration Project Status

Permeable Reactive Barrier (PRB)



James Begley
MT Environmental Restoration

November 9, 2016

NT Technology Demonstration Project Update

PRB - Subsurface PRB

- ❖ A PRB consists of a zone of reactive material installed in the path of a plume (e.g. nitrate)



- ❖ Naturally-occurring bacteria to convert nitrate to inert nitrogen gas (N₂)
- ❖ Requires anoxic (low oxygen conditions)

NT Technology Demonstration Project Update

PRB - Activities

❖ **Evaluated numerous sites for placement of PRB**

❖ **Collected groundwater and soil samples**

❖ **Recommended PRB Demonstration Test sites**

- Eldredge Park
- Town Landfill

❖ **Preliminary Engineering Work Plan for PRBs**

- Conceptual design

❖ **Final Technical Memos available on Town website**

<http://www.town.orleans.ma.us/water-quality-advisory-panel/pages/aecom-contract-and-deliverables>



NT Technology Demonstration Project Update

PRB - Eldredge Park Soil Boring/Well Installation



NT Technology Demonstration Project Update

PRB - Eldredge Park Well Installation and Testing

❖ Phase 1


- 4 monitoring wells installed in September and sampled
- Groundwater flow confirmed to northeast
- Test results suggested a shift of the PRB line ~ 100 feet to the north

❖ Phase 2

- Remaining monitoring wells installed week of 31 October
- Groundwater has been sampled – awaiting results
- PRB Injection Planned for week of 14 November



Eldredge Park PRB



Groundwater Flow

FIGURE 7-1.
TOWN OF ORLEANS, MA
WATER QUALITY AND WASTEWATER PLANNING
PROPOSED PRB DEMONSTRATION LOCATION
AT SITE B - ELDREDGE PARK

Legend

Existing Monitoring Well	Catch Basin
Existing PRB Monitoring Well (Phase 1)	Drainage Piping
Proposed PRB Monitoring Well (Phase 2)	Recharge Basin
Proposed PRB Demonstration	Building
PRB Carbon Substrate Delivery Point	Out Building
Estimated Groundwater Flow Direction	Deck or Patio

Notes:
 1. Each monitoring well location assumes three discrete monitoring wells.
 2. Cross-gradient monitoring wells are for hydraulic monitoring only.
 3. Groundwater flow direction to be confirmed based on survey data after wells are installed.

0 25 50 Feet
 1 inch = 50 feet

AECOM



NT Technology Demonstration Project Update

PRB - Landfill Overview

❖ Issues

- Total groundwater nitrogen flux from the landfill is not well defined
- 1,4-dioxane has been detected in landfill monitoring wells at concentrations 4 to 6 times higher than the relevant Massachusetts Standard of 0.3 µg/L (concentration at MW-2S = 1.4 to 1.9 µg/L)

❖ Field investigation and analysis at Landfill planned to develop conceptual site model and alternatives to remove total nitrogen and address 1,4-dioxane


- Phase I groundwater assessment work to start in November 2016
- Phase 2 additional assessment, risk evaluation, feasibility of alternatives, and conceptual design of corrective actions

❖ Coordination with DPW during facility redesign/construction to address source areas and corrective actions




NT Technology Demonstration Project Update

PRB – Landfill Plan



Source: Esri, DigitalGlobe, GeoEye, Earthstar*
Community



Phase 1 Proposed Monitoring Well Locations





Town of

Orleans
Massachusetts

Thank You

James Begley, LSP
MT Environmental Restoration
508-732-0121
jbegley@cape.com



Town of

Orleans
Massachusetts

NT Technology Demonstration Project Status

Nitrogen Reducing Barriers (NRB)

Thomas Parece
AECOM

November 9, 2016

NT Technology Demonstration Project Status

Nitrogen Reducing Barriers (NRB)

- ❖ **Prepared a Draft Technical Memorandum on Nitrogen Reducing Barriers Feasibility – 10/06/16**
- ❖ **Prepare Final Technical Memorandum on Nitrogen Reducing Barriers Feasibility**
- ❖ **Identify Potential Funding Sources for Demonstration Test**



Downtown Area Preliminary Design Report - 25% Design

❖ **Scope of Work**

- Topographic Survey, Subsurface Investigation, and Cultural Resource Evaluation
- Update Collection System Type Evaluation and Preliminary System Configuration
- Update WWTF Process Selection
- Prepare Design Data
- Program Cost Estimate

❖ **Key Scope of Work Components**

- Recommend System Configuration and Technologies
- Recommend Procurement Method
- Updated Cost Estimates

❖ **Complete Prior to Spring 2107 Town Meeting**



Monitoring and Modeling Plan (AMP) Update

SMAST Technical Assistance: FY-17/18 Scope

❖ **Water Quality Project Baselines**

- Marine and fresh waters
- Organize WQ data base, QA/QC, gap analyses
- Baselines for demonstration projects

❖ **Shellfish Demonstration Project Implementation**

- Lonnie's Pond continuation
- Town Cove quahog inventory
- Kent's Point demonstration plan
- Expansion of existing grants

❖ **MEP Model Updates**

- Pleasant Bay MEP prep in cooperation with PBA Towns
- Nauset: Remodel/confirm with new boundary condition



Monitoring and Modeling Plan (AMP) Update (cont.)

SMAST Technical Assistance: FY-17/18 Scope

❖ Cedar Pond – Rock Harbor Creek Planning

- Monitoring and technical assistance
- Preliminary alternatives review for plan update or Rerun MEP for saline Cedar Pond and evaluate

❖ Namskaket Watershed Plan (with Brewster)

- Consolidate and review data bases
- Define stresses, threats
- Scope additional studies and watershed plan scope

❖ Fresh Water Ponds

- Update and organize data base
- Update pond trophic screening and prioritization
- Develop draft plan and budget for priority project

❖ Landfill Nitrogen – Town Cove N-Loading Assessment





Town of

Orleans
Massachusetts

Break

Amended CWMP Document: Next Steps

- ❖ **Comments Compiled (and Provided to OWQAP)**
- ❖ **Major Issues and Recommendations to be Discussed with BOS on 11/09/16**
- ❖ **Updated ACWMP will be provided to BOS on 11/30/16**
- ❖ **BOS to provide comment and “agreement” on 12/9/16 to distribute the ACWMP to CCC and MassDEP for their review and comment on compliance with regulatory processes**
- ❖ **Continue to update ACWMP throughout Spring 2017**
- ❖ **Final ACWMP to be completed and submitted by June 30, 2017**



Goals for Spring Meeting Plans, Decisions and Resolutions

- ❖ **Integrated WQ and Wastewater Management Plan - ACWMP**
- ❖ **A viable cost allocation framework and actual cost allocation ranges for all customer categories**
- ❖ **“Affordability” guidelines for residents and businesses based on national, state and local criteria**
- ❖ **Downtown Rezoning Proposal consistent with Town Comprehensive Plan and**
- ❖ **Recommendation on the feasibility of D/B or D/B/O delivery plan for the Downtown Area**



Goals for Spring Meeting (cont.)

Projects Recommended for Implementation

- ❖ **25% Design of Downtown system and project delivery plan**
- ❖ **Conceptual “Layout/Design” for a Landfill PRB or other remediation solution**
- ❖ **Freshwater Ponds: Initial Project & Management Plan**
- ❖ **2nd Shellfish Demonstration Project**
- ❖ **Plan for continuation of Lonnie's Pond Project**
- ❖ **On-Site NRB Demonstration Project concept design (in cooperation with the Barnstable County Test Center)**



Proposed OWQAP and Other Meetings

❖ OWQAP Meeting

- December 14, 2016, 9:00 am to Noon

❖ Public Information Activities

- NT Technologies Working Groups
 - Shellfish Working Group - November 14, 2016, 2:00 pm
 - PRB / NRB Working Group - TBD
 - Downtown Collection System Working Group - ???
- Status Reports on NT Demonstration Projects



Other Items and Public Comment

❖ Public Comments and Questions





Town of

Orleans
Massachusetts

Thank You